


Council Meeting Water Contract 1204 Druid Lake Finished Water Tanks

October 19, 2022



## **Project Status**

- Project began: Spring 2017
- Days Used: 2,018 CCD
- Project Budget: \$134,487,493.00
- > Work Completed: 93%
- Contractor's Projected Completion Date: 1/7/2024





## **Current Ongoing Work**

- Tank work completed: 95%
  - 1 30 MG Tank
  - 1 16 MG Tank
- Access structures and vents completed: 20%



Tank 1 & 2 with backfill (aerial view) – 10/5/2022



## Current Ongoing Work

- Pipe work completed: 85%
- Blasting of Alignment "A" completed: 100%



#### Installation of 30" water line (aerial view) – 3/23/2022



## Current Ongoing Work

- Installation of large diameter water pipe
- > Welding of pipe joints
- Installation of 4 inch &8 inch water pipe
- Maintain Erosion & Sediment Controls



Alignment "A" – 72" pipe installation – 9/7/2022



## Upcoming Work

- Install electrical ductbanks
- Install instrumentation and controls
- Test installed pipe
- Complete tie-ins to bring the tanks online
- Install lake aeration system
- Reestablish Jones Fall Trail around Lake
- Restoration & full
  reopening of Druid Park
  Drive: December 31, 2022



Location of water main tie-ins (aerial view) – 9/7/2022



Ongoing/Planned Improvements/Investments in the Area

- WC1257 Falls Road and Vicinity Water Main Replacement
  - > NTP: 4/18/22
  - Projected Completion Date: 9/24/24
- WC1227 Vernon Pump Station
  - > NTP: Not in construction
  - Projected Completion Date: Not in construction



- Provides new curvilinear shoreline to mimic current shoreline and maintains lake to maximum extent possible
- Provides new open welcoming area on top of new tanks, creating an additional 14 acres of usable park space unified by turf, with irrigation system
- > New site lighting around tanks and new pathways
- Provides path near lake edge for pedestrians and cyclists
- > Widens path at southwest corner of lake near Druid Park Lake Drive
- Provides podium for future band shell by BCRP
- Maintain lake level and provide lake aeration system to provide water quality sufficient to support aquatic life
- Preserves mature trees around lake
- Protects monuments, pavilions and statues
- **Relocation of Tsunami memorial trees (10) within park**





#### **New Shoreline Mimics Existing**



9



New Open Park Space atop Tanks





New Landscaping, Lighting, Paths and Walls



11



# Coordination with Recs & Parks – Druid Park Vision Plan

- Key park features to be installed under this contract: Pavilion, amphitheater, stone border walls, and park trails
- OEC continues to meet with Recs & Parks to discuss possible coordination of site grading and stormwater facilities between the two projects
- No impacts to park. Park remains open to public.

**Completion of park recreation facilities to be done under R&P Contract** 



## Druid Lake Turbidity Impact

- > 10/31/17- Turbidity curtains in place; cofferdam installation began
- > 11/01/17- Cofferdam installation shut down due to turbidity problems
- 11/01/17- 12/18/18- Efforts to maintain the lake while installing the cofferdam prove to be futile. Decision is made to take the lake temporarily offline and cofferdam is installed.
- 2/12/19- After being unable to revive the lake with a pump and fill operation, the lake is fully drained to the extent possible using the existing lake drain
- 3/19/19- Lake is restored and brought back online in accordance with strict MDE testing guidelines.
- > Water Quality Testing: Daily Chlorine, Turbidity, Temperature, pH. Weekly: E. Coli



Community Meetings Held During Design Phase – Community Input

- 6/17/14- "Fountain Advisory Group"- a group selected to represent the Reservoir Hill community in discussions about a future fountain.
- > 10/9/14-Public meeting
- > 4/28/15- Public meeting (~60% design)
- > 6/2/15- Public meeting (both Druid and Ashburton tank projects were discussed)
- > 12/16/15- Public meeting (~100% design)
- > 11/9/15- Meeting with Councilman
- Construction Period Quarterly Community Meetings (some interruption due to Covid)

